

Himachal Pradesh Power Corporation Limited

(A State Govt. Undertaking)

Corporate Identity Number (CIN) :- U40101HP2006SGC030591

Sawra Kuddu HEP (111MW), HPPCL, Hatkoti, Tehsil Jubbal, Distt. Shimla H.P.-171206

No: HPPCL/SKHEP/DGM (Elect.)/Env./E-8-32-2025-26- 606-9 Dated: 04/8/26
To

✓ Dr. S.C. Katiyar,
Scientist 'E'. Govt. of India,
Ministry of Environment Forest & Climate Change,
Regional Office, 25, Subhash road,
Dehradun-248001.

Subject: - Submission of Six Monthly Environment Safeguards Compliance status report for the reporting period 01-10-2025 to 31-03-2026.

Sir,

Enclosed please find herewith Six Monthly Environment Safeguards Compliance status report for the reporting period ending 01-10-2025 to 31-03-2026 in respect of Sawra Kuddu HEP(111MW).

This is for your information please.

Yours faithfully,

DA: As Above.


Dy. General Manager/HoP,
Sawra Kuddu HEP (111MW),
HPPCL, Hatkoti.

Copy to the following along with enclosure for information please: -

1. The Chief Environment Specialist, Himfed Bhawan, HPPCL, Near BCS, New Shimla-9.
2. The Dy. General Manager (HRT), Sawra Kuddu HEP, HPPCL, Hatkoti.
3. The Sr. Manager(IT), HPPCL, Himfed Bhawan, HPPCL, Near BCS, New Shimla-9 for uploading of report on HPPCL website w.r.t. Chief Environment Specialist office letter No. HPPCL/ESMU 2/IKHEP/Vol-V/2016-1327-32 Dated 22-03-2016. **DA: CD containing Soft Copy of Report.**

=====
Email Address:- Head of Project dgme.skhep111@gmail.com
Website Address:- www.hppcl.gov.in



SAWRA-KUDDU
HYDRO ELECTRIC PROJECT
(111 MW)

**Compliance Status Report of
Environment Safeguards**

Six monthly Environment Compliance

Reporting Period: w.e.f. 01-10-2025 to 31-03-2026

Submission: -June., 2026

List of abbreviations and colloquial terms used

ADB	Asian Development Bank
AY	Academic Year
Bigha	Unit for measuring land (One Bigha = about 752sqmtr)
Biswa	Unit for measuring land (One Biswa = about 40 sqmtr)
CA	Compensatory Afforestation
CAMPA	Compensatory Afforestation Management and Planning Agency
CAT	Catchment Area Treatment
CBO	Community Based Organization
CES	Chief Environment Specialist
CMO	Chief Medical Officer
CSR	Corporate Social Responsibility
DC	Deputy Commissioner
DFO	Divisional Forest Officer
DGM	Deputy General Manager
distt.	District
DPR	Detailed Project Report
ECR	Environment Compliance Report
EIA	Environment Impact Assessment
EMP	Environment Management Plan
FRL	Full Reservoir Level
GoHP	Government of Himachal Pradesh
Gol	Government of India
HCC	Hindustan Construction Company (Ltd)
HDPE	High-Density Poly-Ethylene
HEP	Hydro-Electric Project
HFL	Highest Flood Level
HoP	Head of Project
HP	Himachal Pradesh
HPCEDIP	Himachal Pradesh Clean Energy Development Investment Programme
HPFD	Himachal Pradesh Forest Department
HPPCL	Himachal Pradesh Power Corporation Limited
HPPWD	Himachal Pradesh Public Works Department
HPSEB	Himachal Pradesh State Electricity Board
HPSFDC	Himachal Pradesh State Forest Development Corporation
ITI	Industrial Training Institute
LADA	Local Area Development Agency
LADC	Local Area Development Committee
LADF	Local Area Development Fund
LWSS	Lift Water Supply Scheme
M	Meter
MM	Mahila Mandal (Women's Group)
MoEF	Ministry of Environment & Forests
Msl	Mean Sea Level
MW	Megawatt
NPV	Net Present Value
NRRP	National Rehabilitation and Resettlement Plan
PAA	Project Affected Area
PAF	Project Affected Family
Panchayat	Lower most tier (at cluster of village level) of governance in India
Parivar	Family
PAZ	Project Affected Zone
PCC	Project Construction Circle
PIO	Public Information Office

PHC	Primary Health Centre
R&R	Resettlement and Rehabilitation
RoR	Run-of-the-River
Rs.	Indian Rupees/INR
SC	Scheduled Caste
SDM	Sub Divisional Magistrate
SE	Superintending Engineer
SPCB	State Pollution Control Board
Sqkms	Square Kilometre
SqMtr	Square Meter
ST	Scheduled Tribe
XEN	Executive Engineer

Note: - Issues already settled have been shown underlined and retained in the report for the reference of reader. Also the points on which there has not been any status change have been shown as underlined.

INDEX

S.N.	CONTENT	PAGE
A	Environment safeguards implementation report	
B	Environment Clearance	
C	Fulfilment of Commitments of Public Hearing	
	Annexures	
I	Annexure-1	
II	Annexure- 2	
III	Annexure- 3	
IV	Annexure- 4	
V	Annexure- 4(A)	
VI	Annexure- 4(B)	
VII	Annexure- 5	
VIII	Annexure-6	
IX	Annexure-7	
X	Annexure-8	
XI	Annexure- 9	
XII	Annexure- 9(i)-A	
XIII	Annexure-9(i)-B	
XIV	Annexure-9(ii)	
XV	Annexure-9(iii)	

A. Environment Safeguards implementation report in respect of Sawra-Kuddu HEP (111MW) for the period w.e.f. 01-10-2025 to 31-03-2026.

S. No.	Environment Safeguards Conditions	Action Taken/Reply
1.	Component wise Construction Status of the project and Commissioning Schedule.	Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021.
2.	Physical and financial progress of CAT Works during the reporting period.	Till Now a sum of 6.62 Crore has been deposited with the forest department. Balance funds shall be deposited as and when demanded by forest department. As per information supplied by DFO plantation of 42932 no trees have been shown covering the area of 39.03 ha under CAT plan works. Up to date financial progress is Rs. 5,32,36,203/- only. The Physical/Financial progress for the quarter ending March., 2026 has been received showing financial progress as Rs. 59000 /- (Attached as Annexure-1&2).
3.	Physical and financial progress on implementation of resettlement and rehabilitation Measures.	Attached as annexure-3.
4.	Up to date information on the project in 13 point data sheet (A copy may be downloaded from the website http://nrodmoef.gov.in).	Attached as annexure-4.
5.	Latest monitoring reports in respect of ambient air quality, noise level, ground water quality, biological/ chemical oxygen demand (BOD/COD) and coliform count of surface water, etc., carried out by HPSPCB.	Attached as annexure-5.
6.	Comprehensive physical and financial progress about disbursement of medical facilities to the workers.	Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021. All the labour camps have been dismantled. Local Govt. Health centre has been strengthened to provide medical facility to project construction workers. The doctors and local representatives suggested that the laboratory shall be opened at the Primary Health Centre (PHC) at Sawra. These equipments were procured

		from PMFMC account amounting to Rs.3.0 lacs. The procurement of these lab equipments has been done and put to use for general public at primary health centre Saraswati Nagar.
7.	Up to date detail about the quantum of crate work/ wire crate works/ breast wall etc. at different dumping sites.	In total 1025.50 running meters of retaining walls have been constructed (4927 Cubic meter) to prevent landslides till date (i.e. 31-03-2026). This is a continuous process and wherever need is felt retaining structures are erected to keep the slopes stable.
8.	Information on the dumping sites which have been fully utilized and now stopped for further dumping. In such cases the rehabilitation work should be completed and the sites should be returned to the Forest Department. Action taken so far in this regard may be intimated.	The excavated muck from excavations had been dumped in designated dumping sites duly compacted and protected by providing stone wire crate walls/retaining walls to prevent its slippage into natural drainage system. Muck has been allowed to be lifted for utilization by other Govt./ Non-Government agencies and there are chances that in near future whole of the muck would get recycled and sites restored to their original shape. Stabilization measures include both engineering and biological measures. While the engineering measures have already been completed as per need, the biological measures are being taken up with assistance and guidance of HPSFD. As per EMP of Sawra Kuddu HEP the work of rehabilitation of dumping sites has to be done by Forest Deptt. as deposit work on behalf of Sawra Kuddu HEP .Forest department has prepared estimate for carrying out rehabilitation work on dumping sites through biological measures which is in process of approval .
9.	Upto date figures for allocation of funds for different Environment Management Plan along with utilization of funds.	Up to date expenditure detail has been attached as Annexure-6 .
10.	Upto date physical and financial progress on afforestation including location area covered by plantation and number of plants planted till date.	Compensatory afforestation over an area of (108.00 + 1.3884+ 0.6944) i.e. 110.08 Ha. Compensatory afforestation over 108.0 Ha. area of land was done till year 2007-08. Additional area of 2.088 ha was brought under CA during quarter ending 31-03-2014. Till date utilization of Rs.1,32,98,323/- has been shown by HP forest department. Upto date Rs. 72.87 lacs have been deposited with HP forest department on this account.

11.	Physical and financial progress on fisheries development.	1 st instalment of Rs. 31.0 lacs have been released to HP fisheries Department for providing alternate water supply to Dhamwari Trout Farm. Rs. 31.00 Lacs has been utilized till date as per the utilization certificate provided by the Fishery Department.
12.	The information on number of labours engaged by different contractors, quantity of free fuel supplied and expenditure incurred in the following Performa for the period w.e.f. 01-04-2023 to 30-09-2023.	Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021. All the labour camps have been dismantled.
13.	The information on number of labourers medically got checked by different contractors, expenditure incurred on medicines and other medical facilities in the following Performa for the period w.e.f. 01-04-2023 to 30-09-2023.	Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021. All the labour camps have been dismantled.
14.	Detail of social welfare measures and other schemes being run for the locals and project affected people.	The information is annexed as annexure-3 .
15.	Newspaper cutting of the advertisement about environment clearance given in the newspapers.	Insertion in the Newspapers was made as desired. (Annexure-7)
16.	Measures being taken to release at least 15% of water downstream during lean season period.	<u>The discharge is being monitored/ maintained during the operation phase of the project & arrangement for passing of such minimum discharge has been put in place.</u> <u>Fish pass has been constructed. In addition, an environment flow pipe of dia. 600mm has also been embedded in the structure. Discharge is being regulated as per norms during operation stage of the Project.</u>

B. Environment clearance

Environmental Clearance for Sawra-Kuddu (111 MW) HEP was accorded vide Additional Director GoI, MoEF letter No. J-12011/13/2006-IA-I dated 17th May, 2007 **(Annexure 8)**.

Compliance status of conditions of Environment Clearance is given in the following: -

S. No	Stipulations	Compliance Status																					
1	Part A-Specific Conditions																						
i)	Catchment Area Treatment Plan as has been proposed should be completed in three years. <table><tr><td>Treatment Measure</td><td>Y-I</td><td>Y-II</td><td>Y-III</td><td>Y-IV</td><td>Y-V</td><td>Total</td></tr><tr><td colspan="7">(i) Biological Treatment</td></tr><tr><td>Social forestry</td><td>60 Ha</td><td>60 Ha</td><td>60 Ha</td><td>60 Ha</td><td>60 Ha</td><td>300 Ha</td></tr></table>	Treatment Measure	Y-I	Y-II	Y-III	Y-IV	Y-V	Total	(i) Biological Treatment							Social forestry	60 Ha	60 Ha	60 Ha	60 Ha	60 Ha	300 Ha	Till Now a sum of 66.2 million has been deposited with the forest department. Balance funds shall be deposited as and when demanded by forest department. Up to date financial progress is Rs. 5,32,76,703/- only.
Treatment Measure	Y-I	Y-II	Y-III	Y-IV	Y-V	Total																	
(i) Biological Treatment																							
Social forestry	60 Ha	60 Ha	60 Ha	60 Ha	60 Ha	300 Ha																	

	Fuel wood and fodder grass	91 Ha	91 Ha	91 Ha	91 Ha	91 Ha	455 Ha	The Physical/Financial progress for the quarter ending March, 2026 has been received showing financial progress as Rs. 59000/-.	
	NTFP	50 Ha	50 Ha	50 Ha	50 Ha	50 Ha	250 Ha		
	Nursery Development	2 No.	--	--	--	--	2 No.		
	Pasture Development	60 Ha	60 Ha	60 Ha	60 Ha	60 Ha	300 Ha		
	(ii) Engineering Treatment								
	Wire crates	40	40	40	40	40	200		
	Vegetative Spurs	80	80	80	80	80	400		
	Contour Trenching	20 Ha	20 Ha	20 Ha	20 Ha	20 Ha	100 Ha		
	Bench Terracing	25 Ha	25 Ha	25 Ha	25 Ha	25 Ha	125 Ha		
	Catch water drains	100 Ha	100 Ha	100 Ha	10 Ha	100 Ha	500 Ha		
	R-wall & Check dams	97 Ha	97 Ha	97 Ha	97 Ha	97 Ha	485 Ha		
ii)	The land holding of project affected persons whose land is being acquired to be submitted to this Ministry. If any person/family whose acquired land is more than 70% of the total land holding is identified, such family /person shall be treated as fully affected person for compensation package applicable in such cases will be undertaken by PVPCL (now HPPCL).								753 No Main MPAF i.e. 1418 Legal Title Holders have been identified. As per the standard R&R policy people with left out land of less than 5 bigha (0.38 Hec.) are treated as land less. 31 nos. of people coming under this definition had submitted the affidavits which were got verified from the revenue department and grants disbursed to persons found eligible. Subsequently advertisements were issued in newspapers and also letters written to local panchayats to intimate people regarding the policy provisions. The payments to the tune of 280.71 lacs to 1261 Nos. MPAF has been released so far.
iii)	A Monitoring Committee for RR should be constituted which must include representative of project affected person from SC/ST category and a women beneficiary.								R&R Plan has been finalised. In the present setup the committee administering the LADF is authorized by GoHP to monitor the progress. It is also competent to look into grievance of the PAFs.
iv)	The Commitment made during the public hearing should be fulfilled								Being fulfilled. Status given separately in this report under the title 'fulfilment of commitments of public hearing' under this Report.
v)	The Biodiversity conservation and management plan as proposed in the EMP shall be followed in Toto.								Mentioned in Environment Clearance but not proposed in EMP. Description of study of flora and fauna is available in EMP. There is no significant wildlife in the area. For aquatic fauna provision of fish ladder has been made in the Barrage. As per policy of the State Govt. 15% discharge of lean season is being ensured in the river at any given time. Since majority of structures are underground hence flora is not getting affected. Hence Biodiversity Plan is not prepared.
vi)	All the equipments which are likely to generate high noise levels are to be fully mollified (Noise reduction measures).							Being implemented by ensuring proper maintenance of machinery/by creating barriers/enclosures around the stationary machinery/equipment. DG sets are provided with noise suppressing jacketing and installed in sheds.	

DG sets with noise suppressing jacketing and installed in Sheds



vii)	Consolidation and compilation of the muck should be carried out in the muck dump sites and the dump sites should be above high flood level.	The Muck Management Plan as part of the EMP is being implemented and all the muck sites are more than 6 m high above the HFL. The dumped muck has been levelled & compacted simultaneously, engineering structures provided for retaining the same. While the engineering measures have already been completed as per need, the biological measures are being taken up with assistance and guidance of HPSFD. As per EMP of Sawra Kuddu HEP the work of rehabilitation of dumping sites has to be done by Forest Deptt. as deposit work on behalf of Sawra Kuddu HEP. Forest department has prepared estimate for carrying out rehabilitation work on dumping sites through biological measures which is in process of approval.
2		
Part-B-General Condition		
i)	Adequate free fuel arrangement should be made for the Labour force engaged in the construction work at project cost so that indiscriminate felling of trees is prevented.	Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021. Therefore all the labour camps has been dismantled.
ii)	Fuel depot may be opened at the site to provide the fuel (Kerosene/wood/LPG). Medical facilities as well as recreational facilities should also be provided to labourers.	• The Sawra Kuddu HEP (111MW) has been commissioned on 21.01.2021. Therefore all the labour camps has been dismantled. • Local government health centre has been strengthened by HPPCL.
iii)	All the labourers to be engaged for the construction works should be thoroughly	All the contractors were directed to follow up instructions regarding Health personnel and

	examined by Health personnel and adequately treated before issuing them work permit.	adequately treated before issuing them work permit. No occupational diseases have been noticed. Since the project has been commissioned on 21.01.2021. Therefore, the labour camps of barrage and HRT have been dismantled by the contracting agencies.
iv)	Restoration of construction area including dumping site of excavated materials should be ensured by levelling, filling up of burrow pits, landscaping etc. The area should be properly treated with suitable plantation.	Muck in the dumping sites has been levelled & compacted simultaneously with its disposal. Sawra Kuddu HEP(111MW) has been commissioned on 21.01.2021 and thereafter, the Forest department has prepared and submitted an estimate for carrying out rehabilitation work on dumping sites through biological measures. As per EMP of Sawra Kuddu HEP the work of rehabilitation of dumping sites has to be done by Forest Deptt. as deposit work on behalf of Sawra Kuddu HEP. Muck has been allowed to be lifted for utilization by other Government/Non-Government agencies and there are chances that in near future whole of the muck would get re-cycled and sites restored to their original shape.
v)	Financial provision should be made in the total budget of the project for implementation of above suggested safeguard measures.	A provision of Rs 19.36 Crores has been kept for implementation of the EMP which includes the cost of implementation of these safeguards. The costs are in-built and additional costs are being taken in the revised cost estimate of the DPR. However, it is assured by the management that adequate funds for implementation of EMP shall be made available. So far up to (31-03-2026), Rs. 230.599 million have been spent against Rs. 193.583 million i.e. the total cost of implementation of EMP.
vi)	A multidisciplinary committee should be constituted in consultation with the Ministry with ecologists, environmental scientists, Conservationists and experienced administrators etc. to oversee the effective implementation of the suggested safeguard measures.	The committee has already been constituted to oversee the effective implementation of suggested safeguards measures. However, in addition to this the Project Implementation Committee constituted at project level is also looking after the various Environmental aspects.
vii)	Six monthly monitoring reports should be submitted to the Ministry and its Regional Office Dehradun for review.	Report is being submitted on regular basis.
3	Official from Regional office MOEF Chandigarh who would be monitoring the implementation of environmental safeguards should be given full co-operation, facilities and documents/data by the project proponents during their inspection.	HPPCL commits to provide full cooperation and data supply, as and when demanded. Officials of state pollution control board pay regular visits to the project and their suggestions/directions are complied with. All the information sought by regional office is being provided in time bound manner.


4	The responsibility of implementation of environment safeguards rests fully with the PVPCL & Govt. HP.	Agreed and being complied with.
5	In case of change in the scope of the project, project would require a fresh appraisal.	There is no change in scope as per the EIA notification 2006 vide clause 7(ii) as there is no change in project parameters. This situation is also cleared by the MoEFCC vide their affidavit in National Green Tribunal dated 28 th October, 2015.
6	The Ministry reserves the right to add additional safeguard measures subsequently, if found necessary and to take action including revoking of the clearance under the provision of the Environment (protection) Act, 1986 to ensure effective implementation of the suggested safeguard measures in a time bound and satisfactory manner.	Safeguard measures as suggested are being implemented & additional safeguards measures if any suggested subsequently will also be implemented.
7	This clearance letter is valid for a period of five years from the date of issue of this letter for commencement of construction work.	In terms of date, the letter was valid up to for 16.05.2012 for commencement of works. Construction work had begun with in stipulated date and the MoEFCC had been intimated in this regard.
8	A Copy of the clearance letter will be marked concerned Panchayat/local NGO's, if any, from who any suggestion/representation has been received while processing the proposal.	Copy of the clearance letter had been sent to concern Panchayats vide letter No. PVPCL/SE/SKCC-DB-SK C.A.T/2007-1301-13 dated 20-07-2007.
9	State Pollution Control Board/ Committee should display a copy of the clearance letter at the Regional Office, District Industry centre and Collectors office/Tehsildar's office for thirty days.	The clearance letter was displayed as stated in this condition.
10	The project proponent should advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned informing that the project has been accorded Environmental Clearance and copies of the clearance letters are available with the state Pollution Control Board/ Committee and may also be seen at the Web site of the Ministry of Environment and Forest at http://www.envfor.nic.in	Insertion in the Newspapers was made as desired.

Extension of Validity of Environment Clearance for Sawra-Kuddu (111 MW) HEP was accorded vide Director GoI, MoEF&CC letter No. J-12011/13/2006-IA-I dated 14th Dec., 2017 up to period of 3 years. (Annexure 9).

Compliance status of conditions of Extension of Environment Clearance is as follows:

Sr. No	Stipulations	Compliance status
(i)	H.P State Forest Department will provide utilization certificate for funds provided under CAT plan and Compensatory Afforestation Programme.	Attached as Annexure-9(i)-A for Utilization Certificate of CAT plan Annexure-9(i)-B for Utilisation Certificate of Compensatory Afforestation Programme.
(ii)	Component -wise details on funds allocated towards EMP with cost revised to current price level to be submitted.	Attached as Annexure-9-(ii)
(iii)	Details on total muck generated from the project and total muck utilized and also total land area of muck dumping sites to be submitted.	Attached as Annexure-9-(iii)

Photographic record of Safety Measures.





Workers at Emergency Assembly area of Power House site

C. Fulfilment of commitments made in Public Hearing – I & II

S. No.	Issues raised	Commitment at the time of consultation/hearing	Compliance Status
A	First public hearing at Hatkoti on dated 15.06.2006		
1	Water sources in the project area should be inventoried by the project authorities in consultation with the IPH and concerned Gram Panchayats.	Project is committed to inventories the water sources in the project area and damage due to project shall be compensated.	Inventory of water sources and house structures along with photographs in the presence of representatives of IPH Department, concerned Pardhan and Project proponent had been made till November, 2017. In total there are 30 no. of water sources. As the excavation of Head Race Tunnel (HRT) was completed in the month of September, 2017 so the practice of monitoring of water resources in the project area was discontinued thereafter. No instance of drying up of any water resource received/noticed still Sept., 2017.
2	Provision of beautification of Hatkoti temple should be made:	This work can be covered under the LADA funds earmarked by the project proponent.	The work of Development/ Maintenance work at Hatkoti Mandir had been awarded amounting to Rs. 16.53 lacs on dated 05-03-2010.

			Additional funds were allocated and work has been completed at the cost of Rs 28.91 lacs. - Rs 10.00 lac deposited with HPPWD Jubbal for widening, metalling and tarring of link road to Hateshwari Temple from Sawra—Rohru road during March, 2009. The utilization certificate amounting to Rs 5.00 lac out of Rs 10.00 lacs received from Executive Engineer Jubbal. Work had been completed. - Total Rs. 24 lacs have been released for construction of water storage tank on hill for regulating the water supply to temple Complex and for surrounding area. Work had been completed.
3	LADA should comprise local people and nomination of local people should not be on political consideration.	There is a Provision for nomination of local people in The LADA Committee headed by the Deputy Commissioner.	The body has been nominated by D.C. Shimla in which local representatives are included. Works recommended by Gram Sabha are only covered under LADF.
4	Provision should be kept for construction of crematoria.	A provision of Rs. 20 lakh have been kept in CAT Plan and also this aspect can be covered under LADA funds.	Funds have been allocated. Work of construction of 05 No. crematoria at an expenditure of 22,26,283/- has been completed as intimated by the DFO, Rohru.
5	Employment should be provided to the local people.	Since, Pabbar Valley Power Corporation is a subsidiary of HPSEB, employment by it for the project shall be largely from the HPSEB. However, the major private contractors shall be bound by the provisions of minimum 70% employment as prescribed by the State Government.	- Contracts:- 325 Nos. of petty contracts have been awarded to MPAF, PAF&PAA so far amounting to Rs. 1523.36 Lacs. 103 Nos. Persons from MPAF/PAF/ PAA have given employment on outsourcing basis by HPPCL so far.
6	Copies of EIA should also be provided to the local Panchayats in project area.	It was appraised that the copies of these documents would remain in the office of SDM, Rohru for public perusal even after the Public hearing.	The same have been distributed in all the affected Panchayats.
7	Plantation along the roads should be done.	Plantation along the project roads will be provided by the Project proponent. As far as the other roads are concerned, this may be considered under LADA funds.	Of the total road length of 11.50 km, plantation along 6.25 km has been carried out So far.
8	The construction debris and muck produced should be properly managed in the designated dumping sites.	The EIA/EMP has been prepared and total generation of the debris has been duly estimated including the quantities to be reused for construction purpose. The debris shall be properly	The generated muck from the project sites had been dumped in the designated dumping sites, well protected by providing wire crates & retaining structures. For the purpose five numbers dumping sites have been identified and the muck had

		checked by constructing adequate retaining structures ensuring that the water quality/flow or land is not affected due to disposal of debris.	been dumped at these sites besides at Saraswatinagar Govt. Degree College ground. Muck has been allowed to be lifted for utilization by other Government/Non-Government agencies and there are chances that in near future whole of the muck would get re-cycled and sites restored to their original shape.
9	Social intrusion is apprehended due to migratory labour.	Provision of separate labour camps would be provided during construction phase.	Since the project has been commissioned on 21.01.2021. Therefore, the labour camps have been dismantled by the contracting agencies.
10	Migratory labour should be provided proper health and educational facilities for their children;	Local infrastructure in terms of health & education may be used and provision of its strengthening shall be made through LADA funds.	• PHC Sawra strengthened with the installation of X-Ray Machine purchased by CMO, Shimla for the amounting Rs 5.00 lac released by HPPCL. • The meeting of PMFMC was held on 04-06-2014. The doctors and local representatives suggested that the laboratory shall be opened at the Primary Health Centre (PHC) at Sawra. The procurement and installation of these equipments involved Rs.3.0 lacs from PMFMC account. The committee approved the demand and procurement of equipments had been done and put to use for general public at primary health centre Sawra. • Medical camps are also being organized in the area with the R&R training-cum-awareness camps. • Infrastructure of CBSE affiliated School (DAV school) at Sawra strengthened by giving one-time financial assistance of Rs 10.00 lac to facilitate assured admission and concessional education to ward of Project affected families, PAA & HPPCL staff. • 5 rooms had also been provided in HPPCL colony at Chauri (Snail) to run the Primary section of CBSE pattern (branch of DAV Public School). 2200 Sqm Land had been identified for school Building at Snail.

11	Resettlement & Rehabilitation Plan is not indicated in the report.	No family is getting displaced. However, people affected to some extent shall be compensated as may be determined by the competent authority.	Standard R&R plan has been prepared on dated 19th January 2009 and is being implemented. Project specific Resettlement Plan (RP) has already been finalized and the payment of due diligence is under process.
12	Noise pollution from project activities should be controlled.	Regular monitoring shall be done during the construction & operation phase of project. Moreover, most operation would underground hence noise at ground level would be minimum.	Being implemented by ensuring proper maintenance of machinery/by creating barriers/enclosures around the stationary machinery/equipment. DG sets are provided with noise suppressing jacketing installed.
13	Project activities shall not hamper the smooth flow of traffic on the existing roads.	Major components of the project would on the left bank of river Pabbar where traffic flow is much less than that on the right bank. However, traffic due to Project shall be regulated such that it does not cause public inconvenience.	No such inconvenience noticed. However, if it takes place, regulations of project vehicles and traffic shall be done.
14	Suggestions from other departments of government should also be taken.	Other departments are also invited for the public hearing besides the issues to be discussed at State Level EIA & M Committee.	Report sent to other departments, no comments received till date.
15	Proponent should organize visit of the people from the project areas to another project which has been operational for some time.	Proponent readily agreed to the suggestion.	The project authorities organized visit of local people to Sanjay Jal Vidyut Pariyojana (Sanjay HEP) and Nathpa-Jhakri HPS to have interactions with local people of those affected Projects.
16	Construction circle should be immediately shifted to Hatkoti.	This would be done whenever infrastructure developed/available.	One construction circle has been shifted during April, 2009 to Hatkoti & other to Snail (Power House Complex) during May 2009. Now offices of the project are at Hatkoti and Snail.
17	Natural calamity and land subsidence may occur due to tunnelling;	Project proponent clarified that most work would be underground and hence there would be minimum disturbance at surface. It was apprised that the underground tunnel cavity in fact would attenuate the lateral as well as vertical operations the vent of earth quads thus reducing the damages to the buildings due to the Project would be compensated by the Project	Some complaints have been received from local residents regarding development of cracks in their houses. Committee appointed for assessing the damages by Deputy Commissioner has submitted the report to Sub-Divisional Magistrate, Rohru. Compensation as intimated by administration shall be paid.

		proponent. Baseline inventories of houses/other buildings would be prepared to determine the potential damages. In addition, the existing areas prone to land subsidence would need to be strengthened/protected for the safety of project components.	
18	Horticulture may be affected due to project.	There is no established evidence that project would affect the horticultural produce except for those areas which are acquired for the project for which compensation as determined by the competent authority would be provided.	Complaints of reduction in horticulture production have been received. Requests have been sent to horticulture and agriculture department for formation of committee to look into complaints. D.C. Shimla has been requested to constitute a committee to determine the loss of production of loss of horticulture and agriculture. The issue was discussed in the meeting with DC, where it was found that in the last 3 years, production of apple in the area has increased and any such adverse effect seems not to have occurred. Hence matter was decided to be disposed/ closed.
19	Barrage proposed for the project should also envisage bridge on its top at least for small vehicles.	This is not envisaged in the project design in view of the consideration related to the Project security;	No commitment made; hence, fulfilment not required.

First public hearing at Snail on dated 15.06.2006;

ISSUES RAISED AT KUDDU NEAR SNAIL VILLAGE:

1	Compensation to the project affected people should be adequate & Prompt besides alternative occupation for the land losers.	Compensation to the project affected people shall be determined by the competent authority and project proponent is committed to release it promptly to the Affected people.	Compensation as decided by the competent authorities being disbursed. As per compensation paid so far, following rates have been applied: - <table><tr><td>S.No.</td><td>Class of land</td><td>Rate (Rs/bigha)</td></tr><tr><td>1</td><td>Agriculture (Irrigated)</td><td>6,17,392.00</td></tr><tr><td>2</td><td>Agriculture (Unirrigated)</td><td>3,82,768.00</td></tr><tr><td>3</td><td>Barren</td><td>1,21,072.00</td></tr></table>	S.No.	Class of land	Rate (Rs/bigha)	1	Agriculture (Irrigated)	6,17,392.00	2	Agriculture (Unirrigated)	3,82,768.00	3	Barren	1,21,072.00
S.No.	Class of land	Rate (Rs/bigha)													
1	Agriculture (Irrigated)	6,17,392.00													
2	Agriculture (Unirrigated)	3,82,768.00													
3	Barren	1,21,072.00													

			Till the period ending (31.12.2014) approx. 300numbers of people have filed reference appeal/petition for enhancement of the rates. Court rulings shall be binding on the HPPCL. 1) Total no. of land looser:-753 No. 2) Total land Compensation as per award amounting to Rs 4578.34 Lacs for the land of 44-87-07 ha. paid (up to 31-03-2024).																																				
2	Project road should be extended to the Chauri village.	This could be covered under the LADA funds as per priorities to be fixed by the committee to be constituted.	Road had been extended to the Chauri Village.																																				
SECOND PUBLIC CONSULTATION held on 12.03.2008 at Hatkoti, Distt. Shimla (H.P)																																							
1	Progress of LADC (Local Area Development Committee)	All the Pradhans of project affected Panchayats have been nominated as member of LADC as per the demand of Panchayat Pardhan in the first meeting. First instalment of Rs. 1.92 Crore has been deposited with chairman. LADC Shimla. Further distribution of this amount to the project affected Panchayats will be done by DC Shimla-cum-Chairman LADC. Project will request the DC Shimla to hold the meeting at the earliest. Explanatory Note (added in the proceeding): LADC fund is raised as per HP Hydro Power Project 2006, from the HPPs @ 1.5% of the project cost which is placed at the disposal of the Local Area Development Committee (LADC) headed by the Deputy Commissioner of the district (Administrator of the District) having representatives (Panchayat Pradhan Head of the local unit of governance) of the Project Affected Panchayats).	Total contribution 9,37,79,500/- on account of LADF. Distribution of fund for development of Panchayats under LADF made by DC Shimla (Rs. 498.80 lacs) :- <table><tr><th>S. No.</th><th>Name of Panchayat</th><th>Distribut of funds(</th></tr><tr><td>1</td><td>Sari</td><td>72.54</td></tr><tr><td>2</td><td>Saraswatinagar</td><td>65.55</td></tr><tr><td>3</td><td>Mandal</td><td>85.51</td></tr><tr><td>4</td><td>Ranvi</td><td>67.95</td></tr><tr><td>5</td><td>Kuddu</td><td>46.27</td></tr><tr><td>6</td><td>Thana</td><td>85.66</td></tr><tr><td>7</td><td>Jhalta</td><td>46.77</td></tr><tr><td>8</td><td>Seema</td><td>6.00</td></tr><tr><td>9</td><td>Anti</td><td>5.55</td></tr><tr><td>10</td><td>Jhagtan</td><td>17.00</td></tr><tr><td colspan="2">Total</td><td>498.80</td></tr></table> The detail of distribution of rest funds is still awaited.	S. No.	Name of Panchayat	Distribut of funds(	1	Sari	72.54	2	Saraswatinagar	65.55	3	Mandal	85.51	4	Ranvi	67.95	5	Kuddu	46.27	6	Thana	85.66	7	Jhalta	46.77	8	Seema	6.00	9	Anti	5.55	10	Jhagtan	17.00	Total		498.80
S. No.	Name of Panchayat	Distribut of funds(																																					
1	Sari	72.54																																					
2	Saraswatinagar	65.55																																					
3	Mandal	85.51																																					
4	Ranvi	67.95																																					
5	Kuddu	46.27																																					
6	Thana	85.66																																					
7	Jhalta	46.77																																					
8	Seema	6.00																																					
9	Anti	5.55																																					
10	Jhagtan	17.00																																					
Total		498.80																																					
2	Rehabilitation of affected people and RR Plan	R & R (Rehabilitation & Resettlement) Plan was prepared as per the policy of government in force at the time and provisions as per guidelines of the ADB are incorporated, which will be re-submitted to the State Government for approval at the earliest.	R&R Plan approved by GoHP. Details of benefits released are as under. 1) Grants: - a) The Self-employment has been given to 23 MPAF / PAF and an amount of 11.50 Lacs has been released on this account.																																				

			b) Scholarships amounting to Rs 32,30,400/- released to 338 wards of main PAF. c) I.T.I:- 122 No. Students from the wards of MPAF/PAF/PAA sponsored in different I.T.I.s of H.P. Till date an Amount of Rs. 47,90,108/- has been released on account of fees and scholarships. 2) Employment given so far:- a) MPAF, PAF&PAA:- 267No. c) Bonafide H.P:- 705 No. d) Outsourced (MPAF): - 105No. 3) Amount released so far Rs.12,00,000/- to 12 Nos. Community based organizations. 4) Regarding self-employment & safeguards measures are being taken by HPPCL.
3	Downstream flow of water from barrage should be 15% where as it has been mentioned as 10% in EIA/EMP report. Why?	The claim was refuted as false and misleading as the downstream discharge from the barrage to be maintained by the project is 15% as per HP Hydro Power Policy and also finds mention in the EIA EMP (paragraph 4.2.1.A and Table-4.2) document.	The provision of fish ladder has been included in the design of the diversion barrage structures. The discharge is being monitored/ maintained during the operation phase of the project & arrangement for passing of such minimum discharge has been put in place. Fish pass has been constructed. In addition to this an environment flow pipe of dia. 600 has also been embedded in the structure. Discharge is being regulated as per norms during operation stage i.e. from 21.01.2021.
4	Downstream fisherman from Hatkoti to Snail, only one license fisherman has been mentioned in EIA report. Whereas, as per his knowledge there are more 50 fisherman license holder exists in the affected area. Why?	License holder Fisherman prior to notification under Section IV of Land Acquisition Act, will be allowed fishing in the submergence area. Strengthening of the hatchery at Dhamwaris (up stream of this project) is already provided for in the EIA EMP document. Deputy Commissioner Shimla has been requested to hold inquiry regarding the alleged licenses issued after the EIA EMP was prepared or after the section 4	The Matter is being monitored regularly. Fishing rights shall be transferred in the impoundment to be created due to the project. The inquiry is in progress. As soon as, any progress is noticed, the same will be incorporated in the next safeguards report due. First instalment of Rs. 3.10 million has been released to HP Fisheries Department vide Sub-Divisional officer (C), Rohru letter No. RHU/RDR/2009-1835

		notification. Explanatory Note (added in the proceeding): The section 4 of Land Acquisition Act pertains to the notice of intent of the government to acquire land and this presents the notice of project construction.	dated 03-09-2009 for development of fisheries. Utilization of Rs.31.349 Laacs only (up to the year 2018-19) has been intimated by the Fisheries Department. The funds have been allocated to the execution agency by the Director-cum-Warden of Fisheries.)
5	No blasting in the middle of night.	It is assured that blast will not be taken in the midnight particularly after 22:00 hours and before 06:00 hours at least till an appropriate depth is achieved where the impact on the surface is negligible.	As explained the compliance had been done. Blasting had been done in delayed & staggered manner. The delay detonator divides total charge to be fired in a round into a number of segmental charges. Very safe and effective blast pattern had been designed which took care of blasting related problems.
6	Gram Panchayat Mandal, Ranwi, Thana are most effect Panchayats there are slide prone area as per HP Geological report. Why this fact has not been mentioned in the EIA report. What effective measures are being taken to tide over this situation?	Since the project activity is to remain confined to underground and the blasting done with delayed and staggered method, it is not likely to initiate a surface landslide. Moreover, all the necessary safety measures will be taken during the construction of the project, keeping in view geology of area.	As explained all necessary safety measures were followed as per the requirement & geological conditions. Retaining structures had been constructed at vulnerable points such as road cut surfaces and so far till now no instance of land slide has occurred.
7	Dumping should be done in waste land not in irrigated land, why it is so.	Dumping sites for the excavated muck has already been identified, which largely is located on barren land but smaller land holdings situate in between or adjacent to muck dumping sites have been included for safety. Some agricultural patches were inevitable.	Dumping of muck has been done in the already identified and approved sites.
8	Irrigation of left out land in Bharot Chak, Management should reply whether the irrigation is provided to left out land what is alternative.	Damaged kuhl (irrigation channel) has been restored by the Project. In future also irrigation facilities to the remaining land shall be made available, if damaged due to project construction.	HPPCL will continue to fulfil the commitment it has given in this regard. Since last restoration no further damage has been noticed.

9	According to policy of Govt. of HP 70% employment should be given to local people. Give detail how much people employed from 7 No. Panchayat of trans Pabbar area.	The policy provision is being complied with and moreover work on all components has not started yet. The components currently being executed required skilled workers which are not available locally. Besides, local people do not want to work on underground components for various reasons including risk to life. A list of local people employed in project would be made available at the project office and also to the SDM Rohru.	So far (till 31-03-2024), a total of 325 numbers of petty contracts have been awarded to PAA/PAZ/PAFs with a total contract value of Rs 1523.36 Lacs. In the project 013 No. of vehicles have been hired by HPPCL from local people and additionally 37 No. of vehicles have been hired by contracting firms from local people.
10	Since start of this project. How many times the grievances of Public have been listened.	There was public hearing on dated 15.06.2006. The R & R plan office has been opened to hear the problem of public and to bridge the gap between Public and Project Management. The name, contact details etc. are being notified by the Project Management.	The R&R office/PIO has been opened at Hatkoti to better communication with the PAF/ PAA public and redressed of grievances by concerned officers of HPPCL.
11	Under LADC Sawra Kuddu Panchayat is being offered Rs. 40 lacs on which ground, where tunnel is passing only Rs. 8-9 lacs are being offered to those Panchayats?	All the Panchayat Pradhans have been nominated as Member of LADC and funds are and will be allocated by the LADC in consultation with the nominated member of Project Affected Panchayats.	A distribution formula has been notified by the HPPCL to address these kinds of disputes. GoHP has notified the distribution method with ratio for PAA and PAZ and within PAA as also for various works.
12	The fund issued against CAT plan is being spent in Rohru area.	First instalment of Rs. 50.00 lac of CAT (Catchment Area Treatment) Plan deposited by HPPCL is with Compensatory Afforestation Management and Planning Authority (CAMPA) of Govt. of India. The requirement of the fund has been sent by the Forest Department to release the payment for implementation of CAT Plan. The CAT plan as the name implies is meant for the catchment and not only the project affected area. Normally the area draining is taken for treatment under CAT Plan. However, in this case, the same has been extended down to TRT (Tail Race Tunnel) outlet to	In view of explanation given in the hearing (at the time of second consultation) no further action on this issue is required.

		give benefit to the project affected areas as well.	
13	The X-Ray machine should be given to PHC. Sawra Kuddu instead of construction of Ghat. The Mobile Health Van hired by HPPCL should be kept at the disposal of doctor of PHC (Primary Health Centre).	Matter will be reviewed, before initiating any action in consultation with project affected Panchayats.	A sum of Rs 5.00 lac had been deposited with CMO Shimla for purchase & installation of X-ray plant in PHC Sawra and X-ray plant had been installed at PHC Sawra. The meeting of PMFMC was held on 04-06-2014. The doctors and locals representatives suggested that the laboratory shall be opened at the Primary Health Centre (PHC) at Sawra. The procurement and installation of these equipments involved 3.0 lacs from PMFMC account. The committee approved the demand and procurement of equipments had been done and put to use for general public at primary health centre Sawra.
14	When the R & R plan will be started and house should be prepared for houseless families.	R & R Plan was prepared as per the policy of the government and has now been revised to align with the guidelines of the ADB, which will be re-submitted to the state government for approval.	The R & R plan prepared and approved by State Govt. vide letter No. Rev (PC) A (10)-7/2008 dated Shimla-2, the 19 th January, 2009 and the same is being implemented. Project specific Resettlement Plan (RP) has already been finalized and the payment of due diligence is paid. In all, only one (01) person became houseless. Full & final compensation of Rs.22,62,460/- against the land and structure has already been paid. Houseless grant amounting to Rs. 6,68,750/- Lacs has been released on dated 03-08-2015.
15	Height of barrages has been shown as 9.20 meters instead of 13.50 meters as shown in the web site. Why so contradiction?	The height of barrage has been reduced to minimize submergence (including private cultivated land) and it is now 9.2 meters above riverbed level with a total height of about 13 meters	The height of Barrage varies at different sections depending upon the river bed profile, however FRL remains unchanged.
16	The total Panchayat in EIA and EMP report are 12, why it is now 8 Panchayat.	Change in the scope of the project reduced the number of affected Panchayats as reflected in the EIA EMP.	These are as per actual.
17	No land looser is in the LADC committee	Constitution of LADC is as per the HP Hydro Power Policy 2006 and it is constituted by the Deputy	The committee for LADC Constituted by DC Shimla and due representation has been given

		Commissioner concerned. In this exercise the Project Proponent has no say. However, all Panchayat Pradhans of project affected Panchayats are the member of LADC in case of Sawra Kuddu HEP.	to Pardhans of affected Panchayats. However, there is no provision to give representation to each land loser in the LADC.
18	What is the policy for land looser who has left only 2.5 Bigha and what programme for them, the land should be given in addition to compensation, so that horticulture can be boosted.	It is partly addressed at 8 (iv) above and people left with less than 5 Bighas of land would be declared landless provision for which is covered under R&R plan	As per R & R plan, the losers of land are being given Rs. 75,000/- to 2,50,000/- as resettlement grant in addition to land compensation depending upon the quantum of land left after acquisition of land. As per the standard R&R policy people with left out land of less than 5 bigha (0.38 Hec.) are treated as land less. 43 nos. of people coming under this definition had submitted the affidavits which were got verified from the revenue department and grants disbursed to persons found eligible. Subsequently advertisements were issued in newspapers and also letters written to local panchayats to intimate people regarding the policy provisions. The payments to the tune of 280.71 lacs to 1261 Nos. MPAF has been released so far. Some new applications have been received which are being processed for verification from revenue department.

Annex - (182)

 Himachal Pradesh Forest Department	HIMACHAL PRADESH FOREST DEPARTMENT OFFICE OF THE DEPUTY CONSERVATOR OF FORESTS ROHRU DISTRICT SHIMLA H.P 171207 ☎ 01781-240035 ✉ head-fordivroh-hp@hp.gov.in	 Himachal Pradesh Forest Department
--	---	--

No. Acctt. _____

Dated Rohru, the _____

From: - Dy. CF Rohru.

To: - CCF Shimla (T)

Subject: - Quarterly progress report of Sawra Kuddu CAT Plan for the quarter ending on 31.03.2026.

Memo,

Reference to the subject cited above, the quarterly progress report regarding Sawra Kuddu CAT Plan for the quarter ending 31.03.2026 alongwith UC in respect of Rohru Forest Division is enclosed herewith on the prescribed Proforma for favor of further necessary action at your end please.

Encl: - AA


Dy. Conservator of Forests Rohru
Forest Division Rohru

Endst. No. 296

Dated Rohru, the 29/4/26


Copy is alongwith copy of the progress report of Sawra Kuddu CAT Plan for the quarter ending 31.03.2026 alongwith UC in respect of Rohru Forest Division is forwarded to General Manager, Sawra Kuddu HEP HPPCL, Hatkoti for information please.

Encl: - AA


Dy. Conservator of Forests Rohru
Forest Division Rohru



DGM(E)-cum-HOP
Sr. Mgr.(O&M)/(P&C)
Sr. Mgr.(C/M)/(F&A)/(P&A)
R&R/ENV/APS/P.S.


J.O.(R&R) for n.a.pl.

21/5/26

Quarterly progress

[illegible]

Physical & Financial Progress of Resettlement and Rehabilitation measures

- 1 LADF:-
In LADF, the total contribution amounting to Rs. 9,37,79,500/- has already been released for the construction Phase.
- 2 ITI Training:- Total 122 students have been sponsored till date (out of which 5 dropped) and Rs. 47,90,108/- released on account of fee & scholarship to ITI students upto 31-03-2024
- 3 Training & Awareness camps:-
 - i) School competition:- Total 26Nos. School Competitions were organized and expense of Rs.2,74,606/- incurred upto 31-03-2024.
 - ii) Awareness camps:- Total 34 Nos. of awareness camps were organized upto 31-03-2024 and expense of Rs. 14,73,117/- only.
 - iii) CBO Camps: - 63 Nos. of Camps were organized upto the end of reporting period with expenditure of Rs.1,23,387/- only.
- 4 **Other benefits of the R&R schemes**:-
 - i) **Scholarship**:- Till 31.03.2024 scholarship to 338 No. students has been released amounting to Rs. 32,30,400/- only.
 - ii) **Sports tournament**:- 12 Nos Sports tournaments organized up to 31-03-2024, the expenditure incurred Rs.3,62,549/-.
 - iii) **CBO Scheme**:- 12,00,000/- released to selected 12 No. of CBOs upto 31-03-2024.
 - iv) **R&R Grant**:- Total Rs.2,80,71,721/- R&R Grant was given to 1261 No. of MPAF's.
 - v) **Medical Fund Scheme**:- upto the end of this reporting period Rs.34,19,777/- was released on account of disbursement of medicine, purchase of medical equipments and reimbursement of medical bills (Medical Assistance) to MPAF under this scheme.



Ministry of Environment, Forest and Climate Change

North Central Regional Office

Dehradun

DATA SHEET

Annexure-4

1	Project Type:	Hydro Electric Project
2	Name of the Project:	Sawra Kuddu Hydro Electric Project(111 MW) V.P.O. Hatkoti, Tehsil Jubbal, Distt. Shimla (HP)-171206.
3	Clearance letter (s)/ O.M No.& dates:	Forest Clearance 1. F.No.8-42/2005/2005-FC dated 02-06-2006. 2. F.No.8-42/2005/2005-FC dated 20-01-2010. 3. F.No.8-42/2005/2005-FC dated 10-01-2013. Environment Clearance 1. J-2011/13/2006-IA.I Dated 17-05-2007.2. Dated 14-12-201
4	Location: District (s) b) State (s) c) Latitudes/longitudes	Shimla Himachal Pradesh Longitude 77.45.00 to 77.49.00 East Latitude 31.07.54 to 31.03.30 North
5.	Address for correspondence: a) Address of Concerned Project Chief Engineer (with Pin Code/Tel No./Telex/FaxNo./E. Mail address)	General Manager, Sawra Kuddu Hydro Electric Project (111 MW) V.P.O. Hatkoti, Tehsil Jubbal, Distt. Shimla (HP)-171206. Phone No. 01781-239205. Fax No. 01781-239208. Email ID-progress.skhep@gmail.com
6.	Salient features: a) of the project b) of the environmental management plans	As Per Annexure-4(A) Attached. 1. Construction of Sewage Treatment Plant 2. Solid Waste collection and disposal system 3. Sewage Disposal for labour Camp 4. Cost of substitution of fuel wood for work force 5. Muck Management and Rehabilitation of Disposal Sites 6. Mining Area Rehabilitation including maintenance for 7 years 7. Compensatory afforestation including maintenance for 7 years 8. Health Delivery System 9. Control of Air Pollution 10. Environmental Measures in Project's transport line 11. Noise Control Measures 12. Sustenance and Development of Fisheries including O&M 13. Greenbelt Development 14. Management of dust from transport activities 15. Road side Plantation 16. Cost of implementing CAT plan i/e maintenance for 7 years. 17. NPV paid to ameliorate environment 18. Impact mitigation on cultural sites 19. Cost of Environment Monitoring Programme 20. O&M cost

Sawra Kuddu HEP: Six Monthly Environment Compliance Report
(w... 01-10-2025 to 31-03-2026)

7	Breakup of the project area	Forest Land		54.1425 Ha
		Pvt. Land		Aggri. Land 29.2073 Ha Pasture & Other 15.3969 Ha Bani Land-0.2056 Ha Total 44.8098 Ha
		Total		Total-98.9523 Ha
8	Breakup of project affected population	Main Project affected families-754 Nos. Project affected families-58 Nos.		
9	Financial details: a) Project cost as originally planned and subsequent revised estimates and the year of price reference. b) Allocations made for environmental management plans with item wise and year wise break up	Original Cost: Rs. 648.00Crore (2003 Price Level) Revised Cost: Rs. 1165.10 Crore (2013 Price Level) Allocation made for EMP:-		
		S. No	Item	Cost (Million)
		1	Construction of Sewage Treatment Plant	2.4
		2	Solid Waste collection and disposal System	2.34
		3	Sewage Disposal for labour Camp	1.5
		4	Cost of substitution of fuel wood for work force	1.58
		5	Muck Management and Rehabilitation of Disposal Sites	33.74
		6	Mining Area Rehabilitation including maintenance for 7 years	4.03
		7	Compensatory afforestation including maintenance for 7 years	4.265
		8	Health Delivery System	1.2
		9	Control of Air Pollution	1.5
		10	Environmental Measures in Project's transport line	1
		11	Noise Control Measures	0.2
		12	Sustenance and Development of Fisheries including O&M	13
		13	Greenbelt Development	1.3

		14	Management of dust from transport activities	2
		15	Road side Plantation	2
		16	Cost of implementing CAT plan ile maintenance for 7 years	73.108
		17	NPV paid to ameliorate environment	36.715
		18	Impact mitigation on cultural sites	0.3
		19	Cost of Environment Monitoring	7.182
		20	O&M cost	4.223
			Total	193.583
	c) Benefit cost ratio/Internal Rate of Return and the year of assessment. d) Whether (c) includes the cost of environmental management as shown in b) above e) Actual expenditure incurred on the project so far. f) Actual expenditure incurred on the environmental management plans so far	As Per annexure-4(B) Attached. Yes Rs.172894.88Lacs. Rs.2284.34Lacs.		
10	Forest land requirement:	54.2514 hectare		
11	The status of clear felling in non-forest areas	Not applicable		
12	Status of construction: a)Date of commencement (actual and/or planned) b) Date of completion (actual and/or planned)	10-10-2007(Actual) January-2021		
13	Reasons for the delay if the project is yet to start:	Not applicable, project has already been commenced.		

SALIENT FEATURES**LOCATION:**

State	:	Himachal Pradesh
District	:	Shimla
River	:	Pabbar
Dam site	:	Hatkoti Village
Power house site	:	Snail Village

PK Weir**RESERVOIR:**

Maximum reservoir level (MRL)	:	1422.80m
Full reservoir level (FRL)	:	1417.95m
Minimum draw down Level (MDD)	:	1413.70m
Gross Storage	:	113Ha-m
Live storage	:	53Ha-m
Dead storage	:	60Ha-m

Diversion Barrage

Type	:	Barrage
Max. Height	:	19.50 m
Top Elevation	:	1424.00m

SPILLWAY

Type	:	Gated & PK Weir
Design Flood :6880cumecs		
Crest Elevation	:	1404.50m
Energy Dissipater Gate	:	Stilling Basin +stepped spillway 5Nos (8.20mx6.30m each)
PK weir	:	110.40m
Water Way Width	:	162.9m(52.50m under sluices+110.4m) PK weir.

POWER INTAKE STRUCTURE

Design Discharge:	:	66.87 Cumecs
Type	:	Side intake
Crest Elevation	:	1410.70 m
Over all crest length	:	46.90m
Gate sill level	:	1406.50m

DESANDING ARRANGEMENT

i) Feeder system	:	Three (Box Type) feede conduits 3x3m each .
(I) Main Chambers:-		
Type	:	Modified hopper
Nos	:	Three
Size of each chamber	:	94X17.60) x11.60 (depth above hopper Level)
Limiting Particle Size	:	0.25 mm

(iii) Flushing System	:	Three 1.30 dia .each flushing pipes laid in reverse slope
-----------------------	---	--

HRT

Length	:	11365 m
Size	:	Dia.5m,D-Shaped

SURGE SAFT

Dia.(Finished)	:	14.00m
Depth -	:	76.640m
Orifice Dia-	:	2.10m

POWER HOUSE

Installed Capacity	:	111 MW
Unit Size & number	:	37 MW, 3 units
Type of Machine	:	Francis (Vertical Axis)
Gross Head	:	205.36m
Net Head	:	184.50m
Main Access Tunnel	:	Dia-7.50m,D-Shaped, 239.00m Long
Machine Hall	:	58m x 14m x 39.20m
Erection/transport Bay	:	18m x 14m x 20.00m, Underground
Control Bay	:	14m x 14m x 20m, Underground
Pot Head Yard	:	45m x 25m
Cable Tunnel	:	Dia. 5.50m, D-Shaped, 277m Long
Pressure shaft	:	Main Dia. 4.00m, 304.732m Long Branch dia. 3.00m, 16.025m Long Branch Dia. 2.30m, 93.238m long
Tail Race Tunnel	:	Dia. 5.00m, D-Shaped, 384m Long
Transformer hall caver	:	73m x 14m x 22.5m

TAIL RACE SURGE TANK

Dia.	:	7m
Type	:	Restricted Orifice Type
Dia. of Orifice	:	2.70m

Benefit analysis (to be enclosed)

Conclusion of the economic analysis are based on net present value (NPV). The principal consideration is that the value of money changes with time due to the interest rate. This means, 100 INR today is the same value as 110 INR. When using income and expenditure during a certain period are re-calculated to discounted to a certain date. All these discounted amounts are added up and the balance becomes the NPV. The project is considered profitable if the NPV is positive at the given interest rate.

Internal rate of return (IRR) is the interest rate that gives a NPV equal to zero. Benefit/cost ratio is defined as NPV of total income divided with NPV of total costs.

Energy is defined as the required average price per Kwh. Where the net present value of income is equal to the net present value of income at a given discount rate (BR).

Following criteria have been used in the economic calculation

A wall discount rate of 9% is excluded.

A price level of December, 1995 and no extra cost for interest for interest during the project life will be included.

Value of the plant or major equipment has been considered in the calculation.

Calculation of basis condition :-

The cost of energy used are for base power summer and winter 1.25 INR/Kwh and for peak power summer and winter 2.5 INR/Kwh. The total project cost are calculated 557.19 (including Transmission cost) in the price level of December, 1995. A total capacity of 100 MW will require capital investment of Rs.0.39 lacs/Kw. The annual cost of operation and maintenance are calculated to be Rs.557 lacs.

The net present value of income of generation and cost and of the yearly (Income-total cost) generate are shown at different discount rates -the cost of energy yields an average energy cost that balances the cost during the operating life of the plants

	DISCOUNTS		
	7%	9%	11%
PNV — minimum total cost + 290.64		+120.67	21.86
NPV Cost of energy INR/Kwh	0.96	1.20	1.47

The internal rate of return is calculated to be 12.2% and the benefit/cost rate to be 1.37.

Rate of energy for base power is 1.25 and for peak power 2.5 INR/Kwh. yields a positive NPV are on discount rate upto 12.2% equal to the internal rate of return -The calculation so the cost for energy to be 1.20 INR/Kwh and benefit/cost rate of 1.37 at 9% discount rates.

The cost of energy in this case means that using an average rate of energy of 1.20 INR/Kwh balances the total cost during the operating life of the project using a discount rate

Sugandh

for Managing Director

H.P.STATE POLLUTION CONTROL BOARD REPORT BY STATE BOARD ANALYST

Report No: 17210507/W-20135

30/10/2025

ISSUED TO: Sawra Kuddu H.E.P (111 MW), Himachal Pradesh Power Corporation Ltd.
H.P.Power Corporation Ltd. Sawra kuddu Const. CircleHatkoti Hatkoti, Tehsil Jubbal,
District Shimla, H.P. Pin 171206, Jubbal
Distt.Shimla, H.P.171206

Sample received on: **17/10/2025**Description of sample: **River Pabbar at 1Km U/s Dam Site.**

SAMPLING PARAMETERS					
Sr. No.	Parameter Name	Results	Units	Permissible Limit	Remark/Result Analysis
1	Conductivity	94.06	microsiemens/cm	NA	NA
2	Fecal Coliform	17.0	MPN/100ml	NA	NA
3	BOD	BDL	mg/L	30	--
4	Turbidity	3.8	NTU	NA	NA
5	Calcium as CaCO ₃	43.0	mg/L	NA	NA
6	Magnesium as CaCO ₃	9.0	mg/L	NA	NA
7	P-Alkalinity	2.0	mg/L	NA	NA
8	Sulphate	10.44	mg/L	NA	NA
9	T-Alkalinity	34.0	mg/L	NA	NA
10	Total Hardness	52.0	mg/L	NA	NA
11	Mg ⁺⁺	BDL	mg/L	NA	NA
12	COD	5.6	mg/L	250	Within Permissible Limit
13	Cadmium	BDL	-	2.0	--
14	Nitrate-N	0.53	mg/L	10	Within Permissible Limit
15	Nitrite-N	BDL	mg/L	NA	NA
16	Total KJELDAHL-N	5.60	mg/L	100	Within Permissible Limit
17	Ammonical Nitrogen	BDL	mg/L	NA	NA
18	Hexavalent Chromium	BDL	mg/L	0.1	--
19	TSS	7.0	mg/L	100	Within Permissible Limit
20	Sodium	2.32	mg/L	NA	NA

21	Fluoride	0.17	mg/L	2.0	Within Permissible Limit
22	TDS	58.0	mg/L	NA	NA
23	Potassium	0.97	mg/L	NA	NA
24	Boron	0.18	mg/L	NA	NA
25	Zinc	BDL	-	5.0	--
26	Phosphate (as P)	BDL	mg/L	5	--
27	Iron	0.445	mg/L	3.0	Within Permissible Limit
28	Nickel	BDL	-	3.0	--
29	Maganese	BDL	-	NA	NA
30	Total Chromium	BDL	-	NA	NA
31	Lead	BDL	-	NA	NA
32	Copper	BDL	-	3.0	--
33	pH	8.33	-	5.5-9.0	Within Permissible Limit
34	Total Coliform	350.0	MPN/100m l	NA	NA
35	Ca ⁺⁺	17.23	mg/L	NA	NA
36	Total Phosphate	BDL	mg/L	NA	NA

...



Dr Rajender Kumar , SO
RL Shimla



H.P.STATE POLLUTION CONTROL BOARD REPORT BY STATE BOARD ANALYST

Report No: 17210453/W-20134

30/10/2025

ISSUED TO: Sawra Kuddu H.E.P. (111 MW), Himachal Pradesh Power Corporation Ltd.
H.P.Power Corporation Ltd. Sawra kuddu Const. CircleHatkoti Hatkoti, Tehsil Jubbal,
District Shimla, H.P. Pin 171206, Jubbal
Distt.Shimla, H.P.171206

Sample received on: **17/10/2025**

Description of sample: **River Pabbar at D/s TRT Discharge.**

SAMPLING PARAMETERS					
Sr. No.	Parameter Name	Results	Units	Permissible Limit	Remark/Result Analysis
1	Fecal Coliform	20.0	MPN/100m l	NA	NA
2	BOD	BDL	mg/L	30	--
3	Total Coliform	140.0	MPN/100m l	NA	NA
4	Turbidity	2.6	NTU	NA	NA
5	Magnesium as CaCO ₃	7.0	mg/L	NA	NA
6	P-Alkalinity	2.0	mg/L	NA	NA
7	Sulphate	10.86	mg/L	NA	NA
8	T-Alkalinity	35.0	mg/L	NA	NA
9	COD	7.6	mg/L	250	Within Permissible Limit
10	Nitrate-N	0.46	mg/L	10	Within Permissible Limit
11	TSS	6.0	mg/L	100	Within Permissible Limit
12	Sodium	2.29	mg/L	NA	NA
13	TDS	61.0	mg/L	NA	NA
14	Potassium	0.96	mg/L	NA	NA
15	Total Hardness	50.0	mg/L	NA	NA
16	Ca ⁺⁺	17.23	mg/L	NA	NA
17	Mg ⁺⁺	BDL	mg/L	NA	NA
18	Total Phosphate	BDL	mg/L	NA	NA
19	Phosphate (as P)	BDL	mg/L	5	--
20	Cadmium	BDL	-	2.0	--
21	Iron	0.272	mg/L	3.0	Within Permissible Limit
22	Nickel	BDL	-	3.0	--
23	Maganese	BDL	-	NA	NA

24	Zinc	BDL	-	5.0	--
25	Total Chromium	BDL	-	NA	NA
26	Lead	BDL	-	NA	NA
27	Copper	BDL	-	3.0	--
28	Ammonical Nitrogen	BDL	mg/L	NA	NA
29	Hexavalent Chromium	BDL	mg/L	0.1	--
30	Boron	0.17	mg/L	NA	NA
31	pH	8.34	-	5.5-9.0	Within Permissible Limit
32	Conductivity	93.44	microsiemens/cm	NA	NA
33	Calcium as CaCO ₃	43.0	mg/L	NA	NA
34	Nitrite-N	BDL	mg/L	NA	NA
35	Total KJELDAHL-N	4.48	mg/L	100	Within Permissible Limit

...



Dr Rajender Kumar , SO
RL Shimla



H.P.STATE POLLUTION CONTROL BOARD REPORT BY STATE BOARD ANALYST

Report No: 17210368/W-20137

30/10/2025

ISSUED TO: Sawra Kuddu H.E.P. (111 MW), Himachal Pradesh Power Corporation Ltd.
H.P.Power Corporation Ltd. Sawra kuddu Const. CircleHatkoti Hatkoti, Tehsil Jubbal,
District Shimla, H.P. Pin 171206, Jubbal
Distt.Shimla, H.P.171206

Sample received on: 17/10/2025

Description of sample: River Pabbar at Diversion Structure.

SAMPLING PARAMETERS					
Sr. No.	Parameter Name	Results	Units	Permissible Limit	Remark/Result Analysis
1	pH	8.35	-	5.5-9.0	Within Permissible Limit
2	Nitrate-N	0.27	mg/L	10	Within Permissible Limit
3	Nitrite-N	BDL	mg/L	NA	NA
4	TSS	BDL	-	100	--
5	Calcium as CaCO ₃	41.0	mg/L	NA	NA
6	Magnesium as CaCO ₃	7.0	mg/L	NA	NA
7	P-Alkalinity	2.0	mg/L	NA	NA
8	Sulphate	10.94	mg/L	NA	NA
9	T-Alkalinity	33.0	mg/L	NA	NA
10	Ca ⁺⁺	16.43	mg/L	NA	NA
11	Mg ⁺⁺	BDL	mg/L	NA	NA
12	COD	4.0	mg/L	250	Within Permissible Limit
13	Total Phosphate	BDL	mg/L	NA	NA
14	Phosphate (as P)	BDL	mg/L	5	--
15	Cadmium	BDL	-	2.0	--
16	Iron	1.011	mg/L	3.0	Within Permissible Limit
17	Total KJELDAHL-N	3.92	mg/L	100	Within Permissible Limit
18	Ammonical Nitrogen	BDL	mg/L	NA	NA
19	Hexavalent Chromium	BDL	mg/L	0.1	--
20	Sodium	2.44	mg/L	NA	NA
21	Fluoride	0.18	mg/L	2.0	Within Permissible Limit

22	TDS	62.0	mg/L	NA	NA
23	Potassium	0.99	mg/L	NA	NA
24	Boron	0.15	mg/L	NA	NA
25	Conductivity	93.63	microsiemens/cm	NA	NA
26	Fecal Coliform	22.0	MPN/100ml	NA	NA
27	BOD	BDL	mg/L	30	--
28	Total Coliform	350.0	MPN/100ml	NA	NA
29	Turbidity	2.3	NTU	NA	NA
30	Total Hardness	48.0	mg/L	NA	NA
31	Nickel	BDL	-	3.0	--
32	Maganese	BDL	-	NA	NA
33	Zinc	BDL	-	5.0	--
34	Total Chromium	BDL	-	NA	NA
35	Lead	BDL	-	NA	NA
36	Copper	BDL	-	3.0	--

...



Dr Rajender Kumar , SO
RL Shimla



H.P.STATE POLLUTION CONTROL BOARD REPORT BY STATE BOARD ANALYST

Report No: 17210594/W-20130

30/10/2025

ISSUED TO: Sawra Kuddu H.E.P. (111 MW), Himachal Pradesh Power Corporation Ltd.
H.P.Power Corporation Ltd. Sawra kuddu Const. CircleHatkoti Hatkoti, Tehsil Jubbal,
District Shimla, H.P. Pin 171206, Jubbal
Distt.Shimla, H.P.171206

Sample received on: 17/10/2025

Description of sample: River Pabbar D/s Power House.

SAMPLING PARAMETERS					
Sr. No.	Parameter Name	Results	Units	Permissible Limit	Remark/Result Analysis
1	pH	8.27	-	5.5-9.0	Within Permissible Limit
2	Total Coliform	540.0	MPN/100ml	NA	NA
3	Turbidity	2.5	NTU	NA	NA
4	BOD	BDL	mg/L	30	--
5	Conductivity	89.77	microsiemens/cm	NA	NA
6	Fecal Coliform	22.0	MPN/100ml	NA	NA
7	COD	4.4	mg/L	250	Within Permissible Limit
8	Phosphate (as P)	BDL	mg/L	5	--
9	Calcium as CaCO ₃	44.0	mg/L	NA	NA
10	Magnesium as CaCO ₃	10.0	mg/L	NA	NA
11	P-Alkalinity	2.0	mg/L	NA	NA
12	Sulphate	11.98	mg/L	NA	NA
13	T-Alkalinity	36.0	mg/L	NA	NA
14	Total Hardness	54.0	mg/L	NA	NA
15	Ca ⁺⁺	17.63	mg/L	NA	NA
16	Mg ⁺⁺	BDL	mg/L	NA	NA
17	Iron	0.589	mg/L	3.0	Within Permissible Limit
18	Nickel	BDL	-	3.0	--
19	Maganese	BDL	-	NA	NA
20	Zinc	BDL	-	5.0	--
21	Total Chromium	BDL	-	NA	NA
22	Lead	BDL	-	NA	NA

23	Copper	BDL	-	3.0	--
24	Nitrate-N	0.69	mg/L	10	Within Permissible Limit
25	Nitrite-N	BDL	-	NA	NA
26	Total KJELDAHL-N	6.16	mg/L	100	Within Permissible Limit
27	TSS	6.0	mg/L	100	Within Permissible Limit
28	Sodium	2.25	mg/L	NA	NA
29	Fluoride	0.20	mg/L	2.0	Within Permissible Limit
30	Potassium	0.97	mg/L	NA	NA
31	Total Phosphate	BDL	mg/L	NA	NA
32	Ammonical Nitrogen	BDL	-	NA	NA
33	Hexavalent Chromium	BDL	-	0.1	--
34	Cadmium	BDL	-	2.0	--
35	TDS	56.0	mg/L	NA	NA
36	Boron	0.16	mg/L	NA	NA

....



Dr Rajender Kumar , SO
RL Shimla



H.P.STATE POLLUTION CONTROL BOARD REPORT BY STATE BOARD ANALYST

Report No: 17210270/W-20338

18/11/2025

ISSUED TO: Sawra Kuddu H.E.P. (111 MW), Himachal Pradesh Power Corporation Ltd.
H.P.Power Corporation Ltd. Sawra kuddu Const. CircleHatkoti Hatkoti, Tehsil Jubbal,
District Shimla, H.P. Pin 171206, Jubbal
Distt.Shimla, H.P.171206

Sample received on: **17/10/2025**

Description of sample: **River Pabbar at U/s Pabbar House.**

SAMPLING PARAMETERS					
Sr. No.	Parameter Name	Results	Units	Permissible Limit	Remark/Result Analysis
1	Magnesium as CaCO ₃	11.0	mg/L	NA	NA
2	P-Alkalinity	2.0	mg/L	NA	NA
3	Sulphate	10.28	mg/L	NA	NA
4	T-Alkalinity	32.0	mg/L	NA	NA
5	Total Hardness	53.0	mg/L	NA	NA
6	Ca ⁺⁺	16.38	mg/L	NA	NA
7	Mg ⁺⁺	BDL	mg/L	NA	NA
8	COD	4.4	mg/L	250	Within Permissible Limit
9	Total Phosphate	BDL	mg/L	NA	NA
10	Phosphate (as P)	BDL	mg/L	5	--
11	Cadmium	BDL	-	2.0	--
12	Iron	0.541	mg/L	3.0	Within Permissible Limit
13	Nickel	BDL	-	3.0	--
14	Nitrate-N	0.20	mg/L	10	Within Permissible Limit
15	Nitrite-N	BDL	mg/L	NA	NA
16	Total KJELDAHL-N	4.48	mg/L	100	Within Permissible Limit
17	Ammonical Nitrogen	BDL	mg/L	NA	NA
18	Hexavalent Chromium	BDL	mg/L	0.1	--
19	TSS	BDL	-	100	--
20	Sodium	2.46	mg/L	NA	NA
21	Fluoride	0.19	mg/L	2.0	Within Permissible Limit
22	Potassium	0.98	mg/L	NA	NA

23	Boron	0.17	mg/L	NA	NA
24	Aluminium	Not Reported	mg/L	NA	NA
25	Calcium as CaCO ₃	42	mg/L	NA	NA
26	pH	8.36	-	5.5-9.0	Within Permissible Limit
27	Conductivity	93.81	microsiemens/cm	NA	NA
28	DO	Not Reported	mg/L	NA	NA
29	Fecal Coliform	17.0	MPN/100ml	NA	NA
30	BOD	BDL	mg/L	30	--
31	Total Coliform	70.0	MPN/100ml	NA	NA
32	Turbidity	4.3	NTU	NA	NA
33	Maganese	BDL	-	NA	NA
34	Zinc	BDL	-	5.0	--
35	Total Chromium	BDL	-	NA	NA
36	Lead	BDL	-	NA	NA
37	Copper	BDL	-	3.0	--

...



RL Shimla

Allocation of funds for different works of Environment Management Plan along with utilisation of funds			
S. No.	Description of Items	Allocation of funds (in Lacs)	Utilization of funds up to March 2026 (In Lacs)
1	Construction of Sewage Treatment Plant	24.00	58.6
2	Solid Waste collection and disposal system	23.40	62.31
3	Sewage Disposal for labour Camp	15.00	63.34
4	Cost of substitution of fuel wood for work force	15.80	166.7
5	Muck Management and Rehabilitation of Disposal Sites	337.40	381.61
6	Mining Area Rehabilitation including maintenance for 7 years	40.30	1.15
7	Compensatory afforestation including maintenance for 7 years	42.65	73
8	Health Delivery System	12.00	75.03
9	Control of Air Pollution	15.00	23.62
10	Environmental Measures in Project's transport line	10.00	9.78
11	Noise Control Measures	2.00	6.04
12	Sustenance and Development of Fisheries including O&M	130.00	31
13	Greenbelt Development	13.00	6.06
14	Management of dust from transport activities	20.00	91.82
15	Road side Plantation	20.00	12.56
16	Cost of implementing CAT plan i/e maintenance for 7 years.	731.08	662
17	NPV paid to ameliorate environment	367.15	374.42
18	impact mitigation on cultural sites	3.00	28.91
19	Cost of Environment Monitoring Programme	71.82	145.54
20	O&M cost	42.23	39.7
	Total	1935.83	2313.19

PABBAR VALLEY POWER CORPORATION LIMITED

No PVPC/SE/SKCC-DB-SK C.A.T./2007- 1661-62

Dated:- 19-7-07

To

✓ The Public Relation Officer,
HPSEB, Shimla-4.

Subject:- Publication of Advertisement.

Please find enclosed herewith the advertisement (Environment Clearance) to be published in the daily newspaper in English (The Tribune Chandigarh edition) & in Hindi (Amar Ujala Chandigarh edition) in one insertion in respect of Sawra-Kuddu HEP on or before 21-07-2007

The bill in duplicate for advertisement charges along with tear sheet of the said advertisement may be sent to this office for payment please.

Thanking You

Yours faithfully,


[Signature]
Superintending Engineer,
Sawra-Kuddu Construction Circle
PVPCL Rohru 171207.

CC

The Managing Director, PVPCL, Khalini- Shimla-2 for information please.

Mr. Xelvi
Ap

'Environment file'
mm



SAWRA KUDDU HYDRO ELECTRIC PROJECT (3x37 MW) ENVIRONMENTAL CLEARANCE

The Sawra Kuddu Hydro Electric Project (3x37MW) being executed by Pabbar Valley Power Corporation Limited (a company promoted by HPSEB) has been accorded Environmental clearance by the Ministry of Environment and Forest (GOI) as per the provisions of "Environmental Impact Assessment Notification", 1994 & 2006 on dated 17th May, 2007.

The project is located on River Pabbar with "Barrage", 9.2 mt high at Hatkoti (Tehsil, Jubbhal), a "Head Race Tunnel" (HRT) 5mts dia D-shaped, 11.145 Km long and "Under ground Power House" generating (3x37 MW) with annual energy generation of 374 millions units (90% dependable year) or 507 million units(50% mean year) at Snail (Tehsil, Jubbhal) at about 12Km, downstream from Hatkoti. The project completion cost is estimated to be Rs. 648.00 Crore.

The total cost implementing Environment Managements Plan is Rs. 19.36 Crore which also include Rs. 7.31 Crore for the implementation of catchment area plan. The Environmental Management Plan as approved by the Govt. of India will be implemented by the Project level Implementation Committee (PLIC) consisting of Pradhan of project effected panchyats, Representative of Pabbar Valley Power Corporation, Representative of Sub-Divisional Magistrate, Rohru and Divisional Forest Officer, Rohru.

A local area development Committee has also been constituted by the Govt of H.P department of MPP & Power under the chairmanship of D.C Shimla for monitoring the implementation of Resettlement & Rehabilitation Plan (RR plan), Catchments area treatment plan (CAT plan) , Environment impact assessment (EIA), Quality control mechanism of the project and other activities related to Agriculture, Horticulture etc, and other Social & Religious cultural activities. A provision of about Rs 9.70 Crores has been kept for the implementation of the same. First installment will be deposited in the month of August with the Chairman of LADC.

Consequent upon accordance of environmental clearance, Pabbar Valley Power Corporation has awarded the works for construction of 11.145km long Head Race Tunnel (HRT) of the project to M/s Aban Coastal Joint Venture Hyderabad during June, 2007 and project is likely to be completed in Dec-2011.

Satish Mahajan
(Er. Satish Mahajan)
Superintending Engineer,
Sawra-Kuddu Construction
PVPCL Rohru.-171207 (Shimla)
Tel: 01781240067



PUNJABI UNIVERSITY, PATIALA

(Established under Punjab Act No. 35 of 1967)

ADMISSION NOTICE

Applications on prescribed form with a late fee of Rs. 2000/- are invited for admission to a few vacant seats in

MASTER OF FINANCE AND CONTROL COURSE
Eligibility: Graduate with 50% marks in any stream.

Last date for submission of application in the Deptt.: 25.07.07
Date of interview: 26.07.07 at 10.00 AM in Commerce Deptt.

DEAN ACADEMIC AFFAIRS
Punjab University, Patiala

1137 D.P.R.



BHARAT SANCHAR NIGAM LTD.

(A Govt. of India Enterprise)

Connecting India

O/o General Manager Telecom, District Jind

NOTICE INVITING TENDER

N.I.T. No. 30/Tender-28/UG Cable/Jind SSA/2007-08/21 Dated: 26-07-2007
G.M.T.D. BSNL Jind invites properly sealed (PVC tape/WAX) bids from eligible contractors for under-ground cable laying works in Jind SSA.

For eligibility criteria and further details visit our website:
www.jind.bsnl.co.in and www.haryana.bsnl.co.in

D.E(Pig),
O/o GMTD Jind

The Sonepat Hindu Educational & Charitable Society, Sonepat

NOTICE

In compliance of School Education Rules 2003 Rule 32 (2)(b) it is notified to all concerned members of 'The Sonepat Hindu Educational & Charitable Society, Sonepat' that Elections for the Managing Committee of S.M. Hindu Sr. Sec. School, Hindu Vidyapeeth, Hindu Kanya Sr. Sec. School, Hindu Sr. Sec. School, Sonepat will be held on Sunday, 26.08.2007 at 10.00 AM to 4.00 PM. Rest of information regarding Election schedule will be sent by Returning Officer.

Bal Kishan Bary (Returning Officer)
S. M. Hindu Sr. Sec. School,
Hindu Vidyapeeth, Hindu Kanya Sr. Sec. School,
Hindu Sr. Sec. School, Sonepat

SHAHEED KARTAR SINGH SARABIA DENTAL COLLEGE

V.P.O Sarabia, Distt. Kudhiana (Pb.)-141103

REQUIRES

Professors, Readers and Lecturers/Demonstrators in the Departments of Anatomy, Physiology, Bio-Chemistry, Prosthetics and Conservative Dentistry

Qualification: M.D., M.D.S., M.B.S., B.D.S. Pay Scale as per Govt. Norms

Apply with Full Bio Data

E-mail: sarabiamdcollege@yahoo.com Website: www.shreekrishna.com
Fax: 0161-2663037

98140-32575
(Principal)

98770-30488
(Chairman)

HIMACHAL PRADESH STATE ELECTRICITY BOARD

...WORK FOR THE PEOPLE

SAWRA KUDDU HYDRO ELECTRIC PROJECT (3X37MW)

ENVIRONMENTAL CLEARANCE

The Sawra Kuddu Hydro Electric Project (3x37 MW) being executed by Pabbar Valley Power Corporation Limited (a company promoted by HPSEB) has been accorded Environmental clearance by the Ministry of Environment and Forest (GOI) as per the provisions of "Environmental Impact Assessment Notification", 1994 & 2006 on dated 17th May, 2007.

The project is located on River Pabbar with "Barrage", 9.2 mt high at Hatkoti (Tehsil, Jubbah), a "Head Race Tunnel" (HRT) 5 kms dia D-shaped, 11.145 Km long, and "Under ground Power House" generating (3x37 MW) with annual energy generation of 374 millions units (90% dependable year) or 507 million units (50% mean year) at Shail (Tehsil, Jubbah) at about 12 Km downstream from Hatkoti. The project completion cost is estimated to be Rs. 640.00 Crore.

The total cost implementing Environment Management Plan is Rs. 19.30 Crore which also include Rs. 7.31 Crore for the implementation of catchment area plan. The Environmental Management Plan as approved by the Govt. of India will be implemented by the Project Level Implementation Committee (PLIC) consisting of Pradhan of project affected panchayats, Representative of Pabbar Valley Power Corporation, Representative of Sub-Divisional Magistrate, Rohru and Divisional Forest Officer, Rohru.

A local area development Committee (LADC) has also been constituted by the Govt. of H.P. department of MPP & Power under the chairmanship of D.C. Sharma for monitoring the implementation of Resettlement & Rehabilitation Plan (RR Plan), Catchments area treatment plan (CAT Plan), Environment impact assessment (EIA), Quality control mechanism of the project and other activities related to Agriculture, Horticulture etc. and other Social & Religious cultural activities. A provision of about Rs. 9.70 Crores has been kept for the implementation of the same. First installment will be deposited in the month of August with the Chairman of LADC.

Consequent upon accordance of environmental clearance, Pabbar Valley Power Corporation has awarded the works for construction of 11.145 Km long Head Race Tunnel (HRT) of the project to M/s Abin Coastal Joint Venture, Hyderabad during June, 2007 and project is likely to be completed in Dec. 2011.

(Er. Satish Mahajan)
Superintending Engineer,
Sawra-Kuddu Construction, PVPCL.



HIMACHAL ROAD TRANSPORT CORPORATION

UNA

NOTICE INVITING QUOTATIONS

Sealed tenders are for the auction of work of Adda parking fee collection of Bus Stand Amb for the period of 11 months are invited on 25.07.2007 (25th July, 2007).

1. Sale of Tender forms up to 12:00
2. Receipt of tender form up to 12:30 PM
3. Opening of Tenders 12:45 PM
4. Open auction (if necessary) 1:00 PM
5. Cost of Tender Form Rs. 100/- per tender form
6. Earnest Money Rs. 20,000/- per tender form

The detail can be had from the office of the Regional Manager, H.R.T.C. Una on the same day. Sd/-
Regional Manager
H.R.T.C., Una

ICICI Bank

ICICI Bank Limited

Registered Office: Landmark, Race Course Circle, Vadodra 390007 Corporate Office: ICICI Bank Towers, Bandra-Kurla Complex, Mumbai 400051
On behalf of ICICI Bank Ltd., Roopnagar

Dear Customers,
We are pleased to inform you that we are upgrading and relocating Roopnagar EC to Bela Chowk Roopnagar as a full-fledged branch with effect from 30 July, 2007. The address details of our new branch are ICICI Bank Ltd MCR-3039-E Bela Chowk Roopnagar-140001 Punjab
Please note that there is no change in your account numbers or the security items issued to you. You will be able to make all your transactions from this upgraded branch from 30th July, 2007.
Assuring you of the best services at all items.

Sincerely,
Branch Manager

No.	Name of Contractor	Category of work	Amount of bid (\$)	Cost of material
1	...	...	...	...
2	...	...	...	...
3	...	...	...	...
4	...	...	...	...
5	...	...	...	...
6	...	...	...	...
7	...	...	...	...
8	...	...	...	...
9	...	...	...	...
10	...	...	...	...
11	...	...	...	...
12	...	...	...	...
13	...	...	...	...
14	...	...	...	...
15	...	...	...	...
16	...	...	...	...
17	...	...	...	...
18	...	...	...	...
19	...	...	...	...
20	...	...	...	...
21	...	...	...	...
22	...	...	...	...
23	...	...	...	...
24	...	...	...	...
25	...	...	...	...
26	...	...	...	...
27	...	...	...	...
28	...	...	...	...
29	...	...	...	...
30	...	...	...	...
31	...	...	...	...
32	...	...	...	...
33	...	...	...	...
34	...	...	...	...
35	...	...	...	...
36	...	...	...	...
37	...	...	...	...
38	...	...	...	...
39	...	...	...	...
40	...	...	...	...
41	...	...	...	...
42	...	...	...	...
43	...	...	...	...
44	...	...	...	...
45	...	...	...	...
46	...	...	...	...
47	...	...	...	...
48	...	...	...	...
49	...	...	...	...
50	...	...	...	...
51	...	...	...	...
52	...	...	...	...
53	...	...	...	...
54	...	...	...	...
55	...	...	...	...
56	...	...	...	...
57	...	...	...	...
58	...	...	...	...
59	...	...	...	...
60	...	...	...	...
61	...	...	...	...
62	...	...	...	...
63	...	...	...	...
64	...	...	...	...
65	...	...	...	...
66	...	...	...	...
67	...	...	...	...
68	...	...	...	...
69	...	...	...	...
70	...	...	...	...
71	...	...	...	...
72	...	...	...	...
73	...	...	...	...
74	...	...	...	...
75	...	...	...	...
76	...	...	...	...
77	...	...	...	...
78	...	...	...	...
79	...	...	...	...
80	...	...	...	...
81	...	...	...	...
82	...	...	...	...
83	...	...	...	...
84	...	...	...	...
85	...	...	...	...
86	...	...	...	...
87	...	...	...	...
88	...	...	...	...
89	...	...	...	...
90	...	...	...	...
91	...	...	...	...
92	...	...	...	...
93	...	...	...	...
94	...	...	...	...
95	...	...	...	...
96	...	...	...	...
97	...	...	...	...
98	...	...	...	...
99	...	...	...	...
100	...	...	...	...

संख्या :

Telegram : PARYAVARAN,
NEW DELHI

दूरभाष :

Telephone : & Fax 2436 2827

टेलिफैक्स :

Telex : W-86186 DOE IN

FAX : 4360878

भारत सरकार

पर्यावरण एवं वन विभाग

GOVERNMENT OF INDIA

MINISTRY OF ENVIRONMENT & FORESTS

पर्यावरण भवन, सी. सी. ओ. कॉम्प्लेक्स

PARYAVARAN BHAVAN, C.C.O. COMPLEX

लोदी रोड, नई दिल्ली-110003

LODHI ROAD, NEW DELHI-110003

No. J-12011/13/2006-IA.I

Dated : 17th May, 2007

Shri. A. K. Awasthi
Managing Director,
M/s Pabbaer Valley Power Corporation Ltd.
Khalini
Shimla - 171 002
Himachal Pradesh

Sub: Sawra-Kuddu Hydroelectric Power Project -111 MW (3 x 37 MW) in
Himachal Pradesh - Environmental Clearance regarding.

Sir,

This has reference to your letters No.PVPC-MD-SK-Environment/2006-1362
dated 5.10.2006 and 15.3.2007 on the above subject.

The above referred proposal was considered by the Expert Committee for River Valley & Hydroelectric projects at its meeting held on 21-22 February, 2007 and reconsidered on 21-22 March, 2007. the proposal envisages construction of a 9 m high diversion barrage from river bed level across river Pabbar for generating 111 MW hydropower. The power house will be underground, located in Rohru/Jubbil Tehsil of District Shimla of Himachal Pradesh. The project is located about 30 kms upstream of Hatkoti at Tehsil Jubbil of District Shimla to generate 111 MW hydropower and is a run of the river project. The total land requirement for the project is about 97.62 ha out of which 53.21 ha is a forest land. A total of 24 families are likely to be affected. The height of the barrage is 9 mts which will submerge 50 ha. The total estimated cost is about Rs.648 Crores and the project is to be completed in 52 months.

2. The Ministry of Environment and Forests hereby accords environmental clearance as per the provisions of Environmental Impact Assessment Notification, 1994 & 2006 subject to strict compliance of the terms and conditions as follows:

Part A: Specific Conditions

i) Catchment Area Treatment Plan as has been proposed should be completed in three years. The plan is given below:

Treatment Measures	Year-I	Year-II	Year-III	Year-IV	Year-V	Total
(I) Biological Treatment						
Social Forestry	60 ha	60 ha	60 ha	60 ha	60 ha	300 ha
Fuel wood and fodder grass	91 ha	91 ha	91 ha	91 ha	91 ha	455 ha
NTFP	50 ha	50 ha	50 ha	50 ha	50 ha	250 ha
Nursery development	2 No.	—	—	—	—	2 No
Pasture Development	60 ha	60 ha	60 ha	60 ha	60 ha	300 ha
(II) Engineering Treatment						
Wire crates	40	40	40	40	40	200 No.
Vegetative spurs	80	80	80	80	80	400 No.
Contour trenching	20 ha	20 ha	20 ha	20 ha	20 ha	100 ha
Bench terracing	25 ha	25 ha	25 ha	25 ha	25 ha	125 ha
Catch-water drains	100 ha	100 ha	100 ha	100 ha	100 ha	500 ha
R/W & Check dams	97 ha	97 ha	97 ha	97 ha	97 ha	485 ha

ii) The land holding of project affected persons whose land is being acquired to be submitted to this Ministry. If any person/family whose acquired land is more than 70% of the total land holding is identified, such family/person shall be treated as fully affected person for compensation package applicable in such cases will be undertaken by PVPCL.

iii) A Monitoring Committee for R & R should be constituted which must include representatives of project-affected persons from SC / ST category and a woman beneficiary.

iv) The commitment made during the public hearing should be fulfilled.

v) The Biodiversity Conservation & Management plan as proposed in the EMP shall be followed in toto.

vii) All the equipment which are likely to-generate high noise levels are to be fully mollified (noise reduction measures)

viii) Consolidation and compilation of the muck should be carried-out in the muck dump sites and the dump sites should be above high flood level

Part-B: General Conditions

(i) Adequate free fuel arrangement should be made for the labour force engaged in the construction work at project cost so that indiscriminate felling of trees is prevented.

(ii) Fuel depot may be opened at the site to provide the fuel (kerosene/wood/LPG). Medical facilities as well as recreational facilities should also be provided to the labourers.

(iii) All the labourers to be engaged for construction works should be thoroughly examined by health personnel and adequately treated before issuing them work permit.

- (iv) Restoration of construction area including dumping site of excavated materials should be ensured by leveling, filling up of burrow pits, landscaping etc. The area should be properly treated with suitable plantation.
 - (v) Financial provision should be made in the total budget of the project for implementation of the above suggested safeguard measures.
 - (vi) A Multidisciplinary committee should be constituted in consultation with the Ministry, with ecologists, environmental scientists, conservationists and experienced administrators etc to oversee the effective implementation of the suggested safeguard measures.
 - (vii) Six monthly monitoring reports should be submitted to the Ministry and its Regional Office, Chandigarh for review.
3. Officials from Regional Office MOEF, Chandigarh who would be monitoring the implementation of environmental safeguards should be given full cooperation, facilities and documents / data by the project proponents during their inspection.
4. The responsibility of implementation of environmental safeguards rests fully with the PVVC, Ltd & Government of Himachal Pradesh.
5. In case of change in the scope of the project, project would require a fresh appraisal.
6. The Ministry reserves the right to add additional safeguard measures subsequently, if found necessary and to take action including revoking of the clearance under the provisions of the Environment (Protection) Act, 1986, to ensure effective implementation of the suggested safeguard measures in a time- bound and satisfactory manner.
7. This clearance letter is valid for a period of five years from the date of issue of this letter for commencement of construction work.
8. A copy of the clearance letter will be marked to concerned Panchayat / local NGO, if any, from whom any suggestion/ representation has been received while processing the proposal.
9. State Pollution Control Board / Committee should display a copy of the clearance letter at the Regional Office, District Industries Center and Collector's office/ Tehsildar's office for 30 days.
10. The project proponent should advertise at least in two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned informing that the project has been accorded environmental clearance and copies of clearance letters are available with the State Pollution Control Board / Committee and may also be seen at Website of the Ministry of Environment and Forests at [http:// www.envfor.nic.in](http://www.envfor.nic.in)


(Dr. S. Bhowmik)

Additional Director 12/13

Copy to:

1. The Secretary, Ministry of Power, Shram Shakti, Bhawan, Rafi Marg, New Delhi-110001.
2. The Adviser (Power), Planning Commission, Yojna Bhawan, New Delhi - 110001.
3. The Secretary, Department of Environment, Government of Himachal Pradesh
4. The Chief Engineer, Project Appraisal Directorate, Central Electricity Authority, Sewa Bhawan, R.K. Puram, New Delhi-110066.
5. The Regional Office, Ministry of Environment & Forests, Chandigarh
6. Member Secretary State Pollution Control Board, Government of Himachal Pradesh, Shimla
7. E.I. Division, Ministry of Environment & Forests, New Delhi-110003.
8. Guard file.


(Dr. S. Bhowmik)
Additional Director

Annexure-9(i)-A

Compliance to Condition No.(i) of Extension of Validity of Environment Clearance of Sawra
Kuddu HEP

Utilization Certificate in "FORM GFR 19-A" for the funds provided under CAT Plan as received
from Himachal Pradesh State Forest is as under: -

Sr.No.	Period of Utilization Certificate in "FORM GFR 19-A"	Amount of Utilization Certificate in "FORM GFR 19-A"	Letter No.	Dated	Annexure
1	2009-10	Rs.3,53,500/-	4677	28/09/2018	Annexure-UC-1
2	2010-11	Rs.23,28,500/-	4677	28/09/2018	Annexure-UC-2
3	2011-12	Rs.59,83,553/-	4677	28/09/2018	Annexure-UC-3
4	2012-13	Rs.52,00,000/-	4677	28/09/2018	Annexure-UC-4
5	2013-14	Rs.95,09,100/-	4677	28/09/2018	Annexure-UC-5
6	2014-15	Rs.99,80,000/-	4677	28/09/2018	Annexure-UC-6
7	2015-16	Rs.43,00,553/-	4677	28/09/2018	Annexure-UC-7
8	2016-17	Rs.38,19,100/-	4677	28/09/2018	Annexure-UC-8
9	2017-18	Rs. 18,31,822/-	4677	28/09/2018	Annexure-UC-9
10	2018-19	Rs.38,39,700/-	147	5/04/2019	Annexure-UC-10
11	2019-20	Rs.32,82,160/-	33	27/04/2020	Annexure-UC-11
12	2020-21	Rs.16,49,400/-	206	13/04/2021	Annexure-UC-12
13	2021-22	Rs.8,11,050/-	560	30/04/2022	Annexure-UC-13
14	2022-23	Rs.1,05,114/-	168	10/04/2023	Annexure-UC-14
15	2023-24	Rs.1,23,651/-	93	06/04/2024	Annexure-UC-15
16	2024-25	Rs.60000/-	89-90	07/04/2025	Annexure-UC-1 6
17	2025-26	Rs.59000/-	296	29/04/2026	Annexure-UC-1 7
		Rs.53236203/-			

9(1) B
utilization certificate
(C A)

 Himachal Pradesh Forest Department	HIMACHAL PRADESH FOREST DEPARTMENT OFFICE OF THE DEPUTY CONSERVATOR OF FORESTS ROHRU DISTRICT SHIMLA H.P 171207 ☎ 01781-240035 ✉ head-fordivroh-hp@hp.gov.in	 Himachal Pradesh Forest Department
--	---	--

No. Acctt. _____

Dated Rohru, the _____

From: - Dy. CF Rohru.

To: - CCF Shimla (T)

Subject: - Quarterly progress report of Compensatory Afforestation for the quarter ending on 31.03.2026.

Memo,

Reference to the subject cited above, the quarterly progress report regarding Compensatory Afforestation for the quarter ending 31.03.2026 alongwith UC in respect of Rohru Forest Division is enclosed herewith on the prescribed Proforma for favor of further necessary action at your end please.

Encl: - AA

Dy. Conservator of Forests Rohru
Forest Division Rohru

Endst. No. 294

Dated Rohru, the 29/04/26

Copy is alongwith copy of the progress report of Compensatory Afforestation for the quarter ending 31.03.2026 alongwith UC in respect of Rohru Forest Division is forwarded to General Manager, Sawra Kuddu HEP HPPCL, Hatkoti for information please.

Encl: - AA

Dy. Conservator of Forests Rohru
Forest Division Rohru



DGM(E)-cum-HC
Sr. Mgr.(O&M)/(P&C)
Sr. Mgr.(C/M)/(F&A)/(P&A)
R&R/ENV/APS/P.S.

J.D.(R&R) for n.a. pl.
21/5/26


[illegible]

Rohru

Form of utilization certificate

S. No.	Name of Scheme & letter No. vide which funds received.	Amount (Rs.)
	Compensatory Afforestation vide Chief Conservator of Forests of (HoFF) Memo. No. Ft. CAMPA/06/2010/APO General/Vol. XVIII Dated 04 Feb 2026, Memo. No. Ft. CAMPA/06/2010/APO General/Vol. XIX Dated 13 March 2026 and Endst. No. Ft. CAMPA/06/2010/APO General/Vol. XIX Dated 17 Oct. 2025.	17,77,750/-
	Total	17,77,750/-

Certified that an amount of Rs. 17,77,750/- was sanction under Compensatory Afforestation under this department Endst No. given in the margin .The amount of Rs 17,77,750/- has been utilized during the year 2025-26 for the purpose at the end of the financial year 2025-26.


Dy. Conservator of Forests Rohru
Forest Division Rohru

ANNEXURE-9-(ii)**Allocation of funds for different components of EMP
and their cost revised to current price level**

S. No.	Description of Items	Allocation of funds (In Lacs)	Cost revised to current price level (In lacs)
1	Construction of Sewage Treatment Plant	24.00	58.6
2	Solid Waste collection and disposal system	23.40	63.94
3	Sewage Disposal for labor Camp	15.00	63.34
4	Cost of substitution of fuel wood for work force	15.80	166.7
5	Muck Management and Rehabilitation of Disposal Sites	337.40	718.9
6	Mining Area Rehabilitation including maintenance for 7 years	40.30	34.7
7	Compensatory afforestation including maintenance for 7 years	42.65	73
8	Health Delivery System	12.00	75.03
9	Control of Air Pollution	15.00	23.62
10	Environmental Measures in Project's transport line	10.00	9.78
11	Noise Control Measures	2.00	6.035
12	Sustenance and Development of Fisheries including O&M	130.00	130
13	Greenbelt Development	13.00	13
14	Management of dust from transport activities	20.00	91.82
15	Road side Plantation	20.00	20
16	Cost of implementing CAT plan i/e maintenance for 7 years.	731.08	662
17	NPV paid to ameliorate environment	367.15	374.42
18	Impact mitigation on cultural sites	3.00	28.91
19	Cost of Environment Monitoring Programme	71.82	718.7
20	O&M cost	42.23	375.63
	Total	1935.83	3708.12

MUCK STATEMENT OF SAWRA KUDDU HEP(111MW),HPPCL

Sr. No.	Name of dumping sites	Area (Sq.m.)	Capacity (Cum.)
1	Bharot	25451	183247.20
2	Katinda-1	5878	31153.40
3	Katinda-2	18569	120141.40
4	Katinda-3	15654	104099.10
5	Rajkot	11003	72839.86
6	Mungra Nadal	29990	171842.70
7	Hiuna	2884	42445.00
8	Anti	1422	42837.00
9	College Ground	20000	250000.00
Total		1,30,851	10,18,605.66

Detail of total muck generated from various components of Sawra Kuddu HEP(111MW), HPPCL

S.No	Components	Muck Generated(Cum.)
1	Diversion Barrage Intake Desanding	6,93,586.58
2	Head Race Tunnel	5,97,200.1
3	Power House	2,62,725.43
	Total	15,53,512.11

Total Muck utilised up to March, 2024 : 10,67,935.12Cum